PROFORMA FOR SAFE DRINKING WATER AND SANITARY CONDITION CERTIFICATE

No. 527/PGP/06/25

Dated: 13/06/2025

nala Gram Panchayat a. New Cromita, Derjesting

GIP

It is certified that an inspection team headed by SUKUMAR, ADHIKARD, Secretary (Name of Officers with designation) from Pathanghate, Green, Paschay at (Name of Department/ Office) inspected the Royat, Backage Contraction Romo

(Name & Address of the school) on <u>13-06-2025</u> (date of inspection) and found that the <u>Royal</u> <u>ACROEMY</u> (Name of school) has safe drinking water facilities for the students and members of staff of the institution and is maintaining the hygienic sanitation condition in the school building & the campus as per norms prescribed by the Central/ State/U.T. Govt.

Signature with Seal:

Name

Designation

Name & Address of the Office / Department : VENCHI JOTE, NEW CHUNTA, DARJE

To

ROYAL ACADEMY PATHARCHATA ROAD, MATILARD

(Name & Address of the Institution)

106/25

PRADHAN PATHARMHATA

Patharghata Gram Panchayat Venchijote, New Chamta, Darjeeling

* The filled up certificate should be either in Hindi or English. If it is issued in vernacular language, translated notarized version in English be uploaded along with the original vernacular certificate as a single pdf.



GOVERNMENT OF WEST BENGAL, DIRECTORATE OF PUBLIC HEALTH ENGINEERING, OFFICE OF THE EXECUTIVE ENGINEER, SILIGURI WATER SUPPLY DIVISION, DISTRICT LABORATORY AT FULBARI, SILIGURI

PHYSICAL AND CHEMICAL TEST REPORTS :

Date Of Collection	10.03.2025	
Date Of Analysis	10.03.2025	
Date Of Reporting	11.03.2025	

SL. NO.	Parameters	Acceptable	Cause of	RESULT		
		Limit	Rejection	Place	Matigara, Patharghata Road	
				Source	Aqua Guard	
		(as per IS 10500 : 2012)		Sender	Royal Academy	
1.	Turbidity (NTU)	1	5	0.48		
2.	pH	6.5 to 8.5	No Relaxation	7.36		
3.	TDS(ppm)	500	2000	488		
4.	Iron (mg/l)	1.0	No Relaxation	0.03		
5.	Res. Chlorine (mg/l)	0.2	1.0	0		
6.	Fluoride (mg/l)	1.0	1.5	0.022		
7.	Total Hardness(mg/l)	200	600	234		
8.	Total Alkalinity(mg/l)	200	600	210		

*The tests done with the Sample as deposited by the Party. Physical & Chemical Test Charge Rs. 900.00/-Received Vide GRN No. <u>192024250430318658</u> Dated : <u>04/03/2025</u>,

Chemist/Bacteriologist, Darjeeling District Laboratory, Fulbari, W.T.P.

Memo No. 7216/5WSD /SD:

11

Junior Engineer, Siliguri Water Supply Division, <u>P.H. Engineering Dte.</u>

Dated, Siliguri, the 13 - 03 - 2025

Copy forwarded for information and necessary action to:-

1 Royal Academy.

2. Office Copy.

Report No: Chem/2025/Mar-09

Assistant Engineer-II,

Assistant Engineer-II, Siliguri Water Supply Division, <u>P.H. Engineering Dte.</u>



GOVERNMENT OF WEST BENGAL, DIRECTORATE OF PUBLIC HEALTH ENGINEERING, OFFICE OF THE EXECUTIVE ENGINEER, SILIGURI WATER SUPPLY DIVISION, DISTRICT LABORATORY AT FULBARI, SILIGURI

BACTERIOLOGICAL ANALYSIS :

Date Of Collection 26.03.2025			.2025			
			.15 PM			
Date Of Analysis 26.03.		5.03.2025 TO 27.03.2025				
Date	Date Of Reporting 27.03		3.2025			
Sl No.					RESULT	
	Bacteriological Parameters	ters	Acceptable	Place	Royal Academy, Matigara	
			Limit	Source	Aquaguard	
				Sender	Royal Academy	
1.	Total Coliform Present/Absent (CFU/100 ML)		Absent	ABSENT		
2.	Faecal Coliform Present/Absent (CFU/100	ML)	Absent	ABSENT		
3.	WATER BACTERIOLOGICA SAFE/UNSAFE	LLY		SAFE		

*The tests done with the Sample as deposited by the Party. Bacteriological Test Charge Rs. 500.00/-

Received Vide GRN No. _ 192024250462391858

Dated : 26/03/2025 .

T: Day

Chemist/Bacteriologist, Darjeeling District Laboratory, Fulbari, W.T.P.

Memo No. 975/Swisd /SD:

Junior Engineer, Siliguri Water Supply Division, P.H. Engineering Dte.

Copy forwarded for information and necessary action to:-

1. Royal Academy.

2. Office Copy.

Report No: Bact/2025/Mar-43

Assistant Engineer-II, Siliguri Water Supply Division <u>P.H. Engineering Dte.</u>